

**AD HOC BETHEL HIGH SCHOOL  
TRACK & FIELD COMMITTEE**

**MEETING, SEPTEMBER 15, 2010**

**MINUTES**

**PRESENT:** In attendance were Frank Ventrella, Robert Fontaine, Mark Goodwin, Mark Johanning and Chris Dale of Verdi Construction, and Eileen Earle

**CALL TO ORDER:** Eileen Earle called the meeting to order at 8:39 a.m.

**PUBLIC INPUT:** None

Approval of Minutes of Sept 8, 2010, motion made by Robert Fontaine and seconded by Frank Ventrella, all in favor.

**OLD BUSINESS:** The Waterline was discussed. Hopefully we will have a date by next Wednesday.

The area at Berry will be cleaned up and the stonewall will be rebuilt.

The control and framing estimates will be submitted to the Board of Selectmen.

The corners of the football field will be installed by the end of the week.

**NEW BUSINESS:** Discussion concerning the bleachers and adding an extra stair for exiting them.

Discussion followed concerning changes to the construction of the building. Mark Johanning will discuss the changes with Peter.

The Paving will be started on Thursday, September 16<sup>th</sup>. Fence will be installed this Friday, Saturday and Sunday.

Discussion concerning the use of the snack shed and the area around the snack shed. Snack shed and the area will be used Columbus Day Weekend. Need to make sure the area is secured.

Sample of the brick for the building was available for all to view.

Discussion concerning the valve boxes for the football field, which need to be raised.

Stone removal from the drain was also discussed. The grate for the drain located at the entrance is too large, need to install a smaller grate.

A motion to adjourn the meeting at 9:22 am was made by Eileen Earle, seconded by Frank Ventrella, all in favor, motion unanimously approved.

Respectfully submitted,

  
Eileen T. Earle

RECEIVED

2010 SEP 17 P 2:58

TOWN OF BETHEL  
TOWN CLERK